COMPLETION REPORT

1. Name of Work : IMPROVEMENTS OF DRAINS AT BAGALAGUNTE MAIN ROAD ~~Right~~ SIDE IN WARD NO.14

2. Sanctioned Estimate No. & Dt : TSNo: 337/12-13 dt 31.1.2013
3. Head of Account which is Chargeable : P-cost 1731
4. Work Order No. & Dt : EE/DD/26/13-14 dt 17.6.2013
5. Name of Contractor : SRI.M.RAJASHEKAR
6a. Time stipulated for completion of work : 90 days
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 827 Page No. ~~82621 to 82621~~ 82622 to 82626
8. Check measurement of the Asst. : M.B. No. 827 Page No. ~~82621 to 82626~~ 82622 to 82626
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official incharge of the work : AEE (DSD)
10. a) Asst. Engineer : D.S. ಮಂಜುನಾಥ
b) Asst. Exe. Engineer : D.S. ಮಂಜುನಾಥ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00 lacs	1833507-00	~~16649~~	166493-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
ACCOUNTS SUPTD. (
Dasarahalli Zone, Bangalore-57

ASST. EXECUTIVE ENGINEER
SUBDIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE